

Campbelltown Hospital Redevelopment Master Program



ID	Task Name	Duration	Start	Finish	Predecessors	Successors	2018												2019												2020												2021												2022												2023												
							M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D			
1	Campbelltown Hospital Redevelopment	1487 days	3/10/17	17/05/23																																																																											Campbelltown Hospital Redevelopment
2	Project Milestones	1318 days	1/06/18	17/05/23																																																																											Project Milestones
3	Design Milestones	95 days	1/06/18	4/10/18																																																																											Design Milestones
4	Early & Enabling Works Packages	51 days	1/06/18	6/08/18																																																																											Early & Enabling Works Packages
5	Early / Enabling Works Schematic Design Documentation Package Issue	0 days	1/06/18	1/06/18 68																																																																											1/06 Early / Enabling Works Schematic Design Documentation Package Issue
6	Early / Enabling Works Design Documentation Package Issue	0 days	9/07/18	9/07/18 72																																																																											9/07 Early / Enabling Works Design Documentation Package Issue
7	Early Works Construction Documentation Package Issue	0 days	6/08/18	6/08/18 74																																																																											6/08 Early Works Construction Documentation Package Issue
8	Main Works - CSB	56 days	23/07/18	4/10/18																																																																											Main Works - CSB
9	Schematic Design Report - 100% Submission	0 days	30/07/18	30/07/18 136																																																																											30/07 Schematic Design Report - 100% Submission
10	Tender Procurement Package Issue	0 days	23/07/18	23/07/18 135																																																																											23/07 Tender Procurement Package Issue
11	Issue Updated Documentation	0 days	4/10/18	4/10/18 145																																																																											4/10 Issue Updated Documentation
12	Approvals Milestones	112 days	8/06/18	1/11/18																																																																											Approvals Milestones
13	Carpark DA Approval	0 days	8/06/18	8/06/18 165																																																																											8/06 Carpark DA Approval
14	SSD Approval	0 days	1/11/18	1/11/18 180,181																																																																											1/11 SSD Approval
15	Procurement Milestones	29 days	27/11/18	17/01/19																																																																											Procurement Milestones
16	Building 1 Early Works Contract Award	0 days	27/11/18	27/11/18 195																																																																											27/11 Building 1 Early Works Contract Award
17	Building 1 Main Works Contract Award	0 days	17/01/19	17/01/19 201	261																																																																										17/01 Building 1 Main Works Contract Award
18	Delivery Milestones	1273 days	31/07/18	17/05/23																																																																											Delivery Milestones
19	Multi-Storey Carpark (MSCP)	320 days	31/07/18	10/10/19																																																																											Multi-Storey Carpark (MSCP)
20	Commence Multi-Storey Carpark (MSCP) Construction	0 days	31/07/18	31/07/18 21355																																																																											31/07 Commence Multi-Storey Carpark (MSCP) Construction
21	Early Access 120 Spaces (Gross)	0 days	3/06/19	3/06/19 214																																																																											3/06 Early Access 120 Spaces (Gross)
22	Multi-Storey Carpark (MSCP) Construction Complete (Nett)	0 days	17/08/19	17/08/19 215																																																																											17/08 Multi-Storey Carpark (MSCP) Construction Complete (Nett)
23	Multi-Storey Carpark (MSCP) Construction Complete (Gross)	0 days	10/10/19	10/10/19 217																																																																											10/10 Multi-Storey Carpark (MSCP) Construction Complete (Gross)
24	Building 1 Early Works	155 days	22/01/19	19/08/19																																																																											Building 1 Early Works
25	Nett Duration	134 days	22/01/19	24/07/19																																																																											Nett Duration
28	Commence Building 1 Early Works	0 days	22/01/19	22/01/19 244	26,245																																																																										22/01 Commence Building 1 Early Works
29	Complete Building 1 Early Works (Nett)	0 days	24/07/19	24/07/19 249,250	27																																																																										24/07 Complete Building 1 Early Works (Nett)
30	Complete Building 1 Early Works (Incl. Inclement Weather Contingency)	0 days	19/08/19	19/08/19 252	261																																																																										19/08 Complete Building 1 Early Works (Incl. Inclement Weather Contingency)
31	Building 1 Main Works	660 days	19/08/19	11/02/22																																																																											Building 1 Main Works
32	Nett Duration	526 days	19/08/19	5/08/21																																																																											Nett Duration
35	Commence Building 1 Main Works	0 days	19/08/19	19/08/19 261	33,266																																																																										19/08 Commence Building 1 Main Works
36	Complete Building 1 Main Works (Nett)	0 days	5/08/21	5/08/21 515	34,516																																																																										5/08 Complete Building 1 Main Works (Nett)
37	Complete Building 1 Main Works (Gross)	0 days	11/02/22	11/02/22 520																																																																											11/02 Complete Building 1 Main Works (Gross)
38	Overall Project Completion	0 days	17/05/23	17/05/23																																																																											17/05 Overall Project Completion
39	Redevelopment Works Complete (Gross)	0 days	17/05/23	17/05/23 576																																																																											17/05 Redevelopment Works Complete (Gross)
40	Design	344 days	29/01/18	20/06/19																																																																											Design
41	MSCP	35 days	7/05/18	25/06/18																																																																											MSCP
43	Early & Enabling Works	174 days	29/01/18	4/10/18																																																																											Early & Enabling Works
75	Main Works - CSB	367 days	1/02/18	20/06/19																																																																											Main Works - CSB
76	Design Team Coordination Meetings	367 days	1/02/18	20/06/19																																																																											Design Team Coordination Meetings
114	Schematic Design	101 days	5/02/18	29/06/18 44																																																																											Schematic Design
122	Clinical Schematic Design	107 days	26/02/18	30/07/18																																																																											Clinical Schematic Design
137	Clinical Design Development	94 days	4/06/18	4/10/18																																																																											Clinical Design Development
146	Contractor's Design Finalisation & Documentation	90 days	18/01/19	29/05/19																																																																											Contractor's Design Finalisation & Documentation
148	Approvals	268 days	3/10/17	1/11/18																																																																											Approvals
149	Feasibility Study & Business Case (from RP program)	142.5 days	3/10/17	30/04/18																																																																											Feasibility Study & Business Case (from RP program)
163	Multi-Storey Carpark (MSCP)	82 days	12/02/18	8/06/18																																																																											Multi-Storey Carpark (MSCP)
166	Enabling Works Projects	18 days	4/04/18	30/04/18																																																																											Enabling Works Projects
168	Building 1 Main Works & Early Works	174 days	26/02/18	1/11/18																																																																											Building 1 Main Works & Early Works
169	SSD Approval	174 days	26/02/18	1/11/18																																																																											SSD Approval
182	Procurement	339 days	26/02/18	11/07/19																																																																											Procurement
183	MSCP	35 days	26/02/18	17/04/18																																																																											MSCP
187	Enabling Works Packages	61 days	24/07/18	17/10/18																																																																											Enabling Works Packages
192	Building 1 Early Works Package	89 days	7/08/18	10/12/18																																																																											Building 1 Early Works Package
197	Building 1 Design & Construct Main Works Contract	200 days	13/09/18	11/07/19																																																																											Building 1 Design & Construct Main Works Contract
203	Delivery	1351 days	18/04/18	17/05/23																																																																											Delivery
204	Stage 1A - On-Grade Carparks (Early Works)	78 days	18/04/18	30/07/18																																																																											Stage 1A - On-Grade Carparks (Early Works)
205	Engineering Building	60 days	15/05/18	30/07/18																																																																											Engineering Building
208	On-Grade Car Parks	60 days	18/04/18	6/07/18																																																																											On-Grade Car Parks
211	Stage 1B - New Multi-Storey Carpark (MSCP)	320 days	31/07/18	10/10/19																																																																											Stage 1B - New Multi-Storey Carpark (MSCP)
212	Multi-Storey Carpark (MSCP)	320 days	31/07/18	10/10/19																																																																											Multi-Storey Carpark (MSCP)
218	Stage 1C - Enabling Works to Existing Buildings	160 days	18/10/18	3/06/19																																																																											Stage 1C - Enabling Works to Existing Buildings
219	Building D (Scope To Be Confirmed)	80 days	18/10/18	13/02/19																																																																											Building D (Scope To Be Confirmed)
220	New Patient Transport / Pick-Up	30 days	18/10/18	23/11/18																																																																											New Patient Transport / Pick-Up
222	Allied Health	80 days	18/10/18	13/02/19																																																																											Allied Health
225	Building B (Scope To Be Confirmed)	160 days	18/10/18	3/06/19																																																																											Building B (Scope To Be Confirmed)
226	Kitchen	100 days	18/10/18	9/03/19																																																																											Kitchen
231	Pharmacy	80 days	14/02/19	3/06/19																																																																											Pharmacy
234	Cooper's Cottage	20 days	17/01/19	13/02/19																																																																											Cooper's Cottage
235	D&A Services	20 days	17/01/19	13/02/19																																																																											D&A Services
237	Stage 2A - Enabling Works & CSB (Building 1) Early Works	220 days	18/10/18	19/08/19																																																																											Stage 2A - Enabling Works & CSB (Building 1) Early Works
238	Cooper's Cottage	20 days	14/02/19	9/03/19																																																																											Cooper's Cottage
240	On-Grade Car Parks	5 days	31/10/18	5/11/18																																																																											On-Grade Car Parks
243	CSB Building 1	220 days	18/10/18	19/08/19																																																																											CSB Building 1
253	Stage 2B - CSB (Building 1) Main Works Preparation	179 days	10/12/18	19/08/19																																																																											Stage 2B - CSB (Building 1) Main Works Preparation
254	Building D & C	50 days	10/12/18	27/02/19																																																																											Building D & C
256	Building A	60 days	4/06/19	19/08/19																																																																											Building A
259	Stage 2C - Construct Clinical Services Building (Building 1)	740 days	19/08/19	1/06/22																																																																											Stage 2C - Construct Clinical Services Building (Building 1)
260	CSB Building 1	740 days	19/08/19	1/06/22																																																																											CSB Building 1

